

Crystal Lake Township  
1651 Frankfort Hwy  
PO Box 2129  
Frankfort MI 49635

RE: Status of Fiber project Crystal Lake Township

Brian Halliday;

Construction is completed along M-115 from US31 to the 911 tower site. The feed from our middle mile provider has been confirmed and appears stable. There was a delay in activating this segment.

Installation of electronics to manage the traffic was postponed until end of September waiting on a required software update. Since the middle mile is now active, our IT department is working on the installation of electronics. As of this status, electronics should be fully installed and configured by the last week in September or first week in October. I have asked that this be on a high priority work schedule.

The installation of the drop from the hut to the hall was just released to our contractor for completion. Shortly after the drop has been installed we will schedule the inside wire and gateway installation. This usually is completed within 1 week of the drop being installed.

Once the hall activated we can discuss porting the phone number to our server. The port can take up to 30 days.

Construction in crystal lake township is nearing completion. The next steps are:

1. Jetting fiber north of M-115,
2. Jetting fiber south of M-115,
3. Splicing all main lines,
4. Splicing all customer drops already installed, and
5. Activating all signed up customers.


These activities will be completed by Thanksgiving.

We encourage consumers to take our survey at [portal.cccfiber.com](http://portal.cccfiber.com). As the fiber become active we will enable signups. The process will continue until all unserved and underserved households are connected.

We appreciate your continued support.

Kind Regards,



Tim Maylone  
CEO and Managing Member, Cherry Capital Connection, LLC  
DBA: Cherry Capital Communications  
A modern Michigan Telephone Company  
<https://cherrycapitalcommunications.com>  
231-264-9970 Ext: 1004  
 231-735-0451 (cell)

